

**Horizon Room Kitchen Expansion Construction Project Schedule
(UPDATED 4.11.17)**

Week 1 – June 5th

Demolition the walls, construction new wall, grind concrete flooring and electrician to begin.

Week 2 – June 12th

Finish new wall texturing, move existing walk-in cooler and freezer to new location, and new equipment to arrive. Grind and seal flooring.

Week 3 – June 19th

New hood to arrive be installed with all mechanical equipment

Week 4 – June 26th

Fire sprinklers to be in-lined, ceiling grid work installed, plumber for gas and water hook-ups, an all other mechanical, electrical work to begin.

Week 5 – July 3rd

Electrical work and plumbing to continue

Week 6 – July 10th

Install ceiling tile, cove base, and continue electrical and plumbing.

Week 7 – July 17th

Install new equipment and test.

Week 8 – July 24th

Install new equipment and test.

Week 9 – July 31st

Schedule final inspections.

Week 10 – August 7th

Week 10 – August 7th

Begin moving inventory and supplies back into kitchen.

Clean dining and bar area